

Fire Alarm and Life Safety System Inspection Report

For

Kerry's Place

Building Number: 1543570

Tested to CAN/ULC S536-04 Standard
Smoke alarms are inspected to CAN ULC S553-02

This report should be accompanied by the BRForm containing the contents of CAN/ULC S536-04 Appendix E

This Inspection was performed in accordance with applicable ULC Standards. The subsequent pages of this report provide performance measurements, listed ranges of acceptable results, and complete documentation of the inspection. Whenever discrepancies exist between acceptable performance standards and actual test results, notes and/or recommended solutions have been proposed or provided for immediate review and approval.


The devices in this report are 100% tested and 87% passed

Annual Inspection

Start Date: Oct 22, 2025

End Date: Oct 22, 2025

Service - Tested



Building: Kerry's Place
Contact: MAIN .



Company: Georgian Bay Fire & Safety - Peterborough
Contact: Derek Rennie

To obtain further details about this inspection please utilize your login and password to view online.
This FireScan report should be accompanied with the associated BRForm.

Fire Alarm Testing Report

Executive Summary

Generated by: BuildingReports.ca

Building Information

Building: Kerry's Place

Contact: MAIN .

Address:

Phone: .

Address:

City/Province/Postal Code:

Email: accountspayable@kerrysplace.org

Inspection Performed By

Company: Georgian Bay Fire & Safety - Peterborough

Inspector: Derek Rennie

Address: 347 Pido Road

Phone: 1-800-265-3197

Address: Unit 19

City/Province/Postal Code: Peterborough, Ontario K9J 6X7

Email: derek.ennie@fire-sp.com

Certification

Company: Georgian Bay Fire & Safety - Peterborough


Building: Kerry's Place

Inspector: Derek Rennie

Contact: MAIN .



Signed: Oct 22, 2025



Signed: Oct 22, 2025

Discrepancy Report with Proposed Solutions

Generated by: BuildingReports.ca

Building: Kerry's Place								
<i>This report consolidates all discrepancies and provides proposed solutions to these issues. Discrepancies are listed by Category, and grouped by device type. The description of the problem is provided and where appropriate, code references are listed for your convenience. Any devices that have been corrected and passed the retest are checkmarked under the Fixed column and details regarding the individual who completed the fix are noted in the last column. Any item that was inspected that is subject to a recall or part of a manufacturer's replacement/upgrade program is included.</i>								
Device Type	Manufacturer	Model Number	Date	Qty				
Items listed for Recall or Replacement/Upgrade								
No items found during this inspection.								
Scan Number	Model	Type/Size	Discrepancy	Solution	Cost	A P P R O V E D	F I X E D	Date Corrected and Passed Retest
Smoke Alarm								
A0248296	KN-COPE- ICCA	Combo SA/CO	Not Connected	See Device Note	T/M	☐	☐	

Location: Basement Bedroom South/East

Note: Interconnect not tied with other smoke alarms.
Requires investigation.

Total Cost (excluding taxes): T/M

Customer WO/PO #: (none)

Internal WO/PO #: (none)

Individual Device Record

Generated by: BuildingReports.ca

Type of Inspection: Fire Alarm System Annual Inspection and Test (ULC S536-04)

Building Name: Kerry's Place

Inspection Date and Time: 10/22/25 10:18:49 AM

Inspector: Derek Rennie

Note: The Location Column includes the location, time and date of the inspection and barcode number.

Remarks Column: Detector sensitivity in percentage and Waterflow Switch time delay in seconds.

For specific output circuit operation confirmation see associated BRForm section - "Ancillary Function Testing"

Location	Device Type	Correctly Installed	Requires Service, Repairs, Cleaning or Missing	Alarm Operation Confirmed	Annunciation Indication Confirmed	Zone Circuit Number or Address	Supervision of Wiring Device Confirmed	Ground Circuit Confirmed	Remarks/ Readings
<i>Tested</i>									
Basement At Kitchen, 10:13:45AM 10/22/2025 (A0248295)	Smoke Alarm	☒	☐	☐	☐	1-Interconnected	☐	☐	LTD 10/22 /2025
Basement Bedroom South/West, 10:06:22AM 10/22/2025 (A0248297)	Smoke Alarm	☒	☐	☐	☐	1-Interconnected	☐	☐	LTD 10/22 /2025
Basement Storage North/East, 10:08:12AM 10/22/2025 (A0248298)	Smoke Alarm	☒	☐	☐	☐	1-Interconnected	☐	☐	LTD 10/22 /2025
1st Bedroom North/East, 10:16:52AM 10/22/2025 (A0248302)	Smoke Alarm	☒	☐	☐	☐	1-Interconnected	☐	☐	LTD 10/22 /2025
1st Dining Room, 10:18:49AM 10/22/2025 (A0248299)	Smoke Alarm	☒	☐	☐	☐	1-Interconnected	☐	☐	LTD 10/22 /2025
1st Hallway, 10:15:12AM 10/22/2025 (A0248300)	Smoke Alarm	☒	☐	☐	☐	1-Interconnected	☐	☐	LTD 10/22 /2025
1st Office, 10:17:58AM 10/22/2025 (A0248301)	Smoke Alarm	☒	☐	☐	☐	1-Interconnected	☐	☐	LTD 10/22 /2025
Basement Bedroom South/East, 10:10:40AM 10/22/2025 (A0248296)	Smoke Alarm	☐	☒	☐	☐	1-Interconnected	☐	☐	LTD 10/22 /2025

Inspection & Testing

Generated by: BuildingReports.ca

Building: Kerry's Place			Control Panel: 1	
<i>The Inspection & Testing section lists all of the items inspected in your building. Items are grouped by Passed or Failed/Other. Items are listed by Category. Each item includes the services performed, and the time & date at which testing occurred.</i>				
Device Type	Location	Service	Time	Date
<i>Passed</i>				
Initiating				
Smoke Alarm	Basement At Kitchen	Tested	10:13:45 AM	10/22/2025
Smoke Alarm	Basement Bedroom South/West	Tested	10:06:22 AM	10/22/2025
Smoke Alarm	Basement Storage North/East	Tested	10:08:12 AM	10/22/2025
Smoke Alarm	1st Bedroom North/East	Tested	10:16:52 AM	10/22/2025
Smoke Alarm	1st Dining Room	Tested	10:18:49 AM	10/22/2025
Smoke Alarm	1st Hallway	Tested	10:15:12 AM	10/22/2025
Smoke Alarm	1st Office	Tested	10:17:58 AM	10/22/2025
Device Type	Location	Service	Time	Date
<i>Failed/Other</i>				
Initiating				
Smoke Alarm	Basement Bedroom South/East	Tested	10:10:40 AM	10/22/2025

Smoke Alarms

Generated by: BuildingReports.ca

Building: Kerry's Place				
The smoke alarm report details the inspection of smoke alarms.				
Scan ID	Location	Type	Voltage	Mfr. Date
Passed				
A0248295	Basement At Kitchen	Combo SA/CO	110V/Bat	09/30/2021
A0248297	Basement Bedroom South/West	Combo SA/CO	110V/Bat	09/30/2023
A0248298	Basement Storage North/East	Combo SA/CO	110V/Bat	09/30/2023
A0248302	1st Bedroom North/East	Combo SA/CO	110V/Bat	09/30/2022
A0248299	1st Dining Room	Combo SA/CO	110V/Bat	09/30/2023
A0248300	1st Hallway	Combo SA/CO	110V/Bat	09/30/2021
A0248301	1st Office	Combo SA/CO	110V/Bat	09/30/2023
Failed/Other				
A0248296	Basement Bedroom South/East	Combo SA/CO	110V/Bat	09/30/2023

Inventory & Warranty Report

Generated by: BuildingReports.ca

Building: Kerry's Place				Control Panel: 1
<i>The Inventory & Warranty Report lists each of the devices and items that are included in your Inspection Report. A complete inventory count by device type and category is provided. Items installed within the last 90 days, within the last year, and devices installed for two years or more are grouped together for easy reference.</i>				
Device or Type	Category		% of Inventory	Quantity
Smoke Alarm	Initiating		100.00%	8
Type	Qty	Model #	Description	Install Date
<i>In Service - 2 Years to 3 Years</i>				
Kidde				
Smoke Alarm	1	KN-COPE-ICCA	Combo SA/CO	09/30/2023
Smoke Alarm	4	KN-COSM-IBACA	Combo SA/CO	09/30/2023
<i>In Service - 3 Years to 5 Years</i>				
Kidde				
Smoke Alarm	1	KN-COSM-IBACA	Combo SA/CO	09/30/2022
Smoke Alarm	1	KN-COPE-ICCA (900-	Combo SA/CO	09/30/2021
Smoke Alarm	1	KN-COSM-IBACA	Combo SA/CO	09/30/2021

Safety Equipment Inspection Certificate

For


Kerry's Place

Building Number: 1543570

This Inspection was performed in accordance with applicable standards. The subsequent pages of this report provide performance measurements, listed ranges of acceptable results, and complete documentation of the inspection. Whenever discrepancies exist between acceptable performance standards and actual test results, notes and/or recommended solutions have been proposed or provided for immediate review and approval.

The devices in this report are 100% tested and 100% passed

*Annual Inspection
Inspection Date
Oct 22, 2025*



Building: Kerry's Place
Contact: MAIN .



Company: Georgian Bay Fire & Safety - Peterborough
Contact: Derek Rennie
Safety Equipment Report

Executive Summary

Generated by: BuildingReports.ca

Building Information

Building: Kerry's Place

Contact: MAIN .

Address:

Phone: .

Address:

City/Province/Postal Code:

Email: accountspayable@kerrysplace.org

Inspection Performed By

Company: Georgian Bay Fire & Safety - Peterborough

Inspector: Derek Rennie

Address: 347 Pido Road

Phone: 1-800-265-3197

Address: Unit 19

City/Province/Postal Code: Peterborough, Ontario K9J 6X7

Email: derek.ennie@fire-sp.com

Inspection Summary

Category:	Total Items		Serviced		Passed		Failed/Other	
	Qty	%	Qty	%	Qty	%	Qty	%
Fire	3	100.00%	3	100.00%	3	100.00%	0	0.00%
Totals	3	100%	3	100.00%	3	100.00%	0	0.00%

Certification

Company: Georgian Bay Fire & Safety - Peterborough


Building: Kerry's Place

Inspector: Derek Rennie

Contact: MAIN .



Signed: Oct 22, 2025



Signed: Oct 22, 2025

Inspection & Testing

Generated by: BuildingReports.ca

Building: Kerry's Place

The Inspection & Testing section lists all of the items inspected in your building. Items are grouped by Passed or Failed /Other. Items are listed by Category. Each item includes the services performed, and the time & date at which testing occurred.

Device Type	Location	ScanID : S/N	Service	Date Time
<i>Passed</i>				
Fire				
Fire Extinguisher, 5 Lbs, A.B.C.	1st At Entrance	A0248278 H29013807	Inspected	10/22/25 10:26:59 AM
Fire Extinguisher, 5 Lbs, A.B.C.	1st Kitchen	A0248272 768108	Inspected	10/22/25 10:21:14 AM
Fire Extinguisher, 5 Lbs, A.B.C.	1st Living Room	A0248273 C92372973	Inspected	10/22/25 10:24:32 AM

Sprinkler Inspection Report

For

Kerry's Place

Building Number: 1543570

This Inspection was performed in accordance with applicable standards. The subsequent pages of this report provide performance measurements, listed ranges of acceptable results, and complete documentation of the inspection. Whenever discrepancies exist between acceptable performance standards and actual test results, notes and/or recommended solutions have been proposed or provided for immediate review and approval.

The devices in this report are 100% tested and 75% passed

*Annual Inspection
Inspection Date
Oct 22, 2025*



Building: Kerry's Place
Contact: MAIN .

Company: Georgian Bay Fire & Safety - Peterborough
Contact: Brad Forbes

To obtain further details about this inspection please utilize your login and password to view online.
This SprinklerScan report should be accompanied with the associated BRForm.

Sprinkler Inspection Report

Executive Summary

Generated by: BuildingReports.ca

Building Information

Building: Kerry's Place

Contact: MAIN .

Address:

Phone: .

Address:

City/Province/Postal Code:

Email: accountspayable@kerrysplace.org

Inspection Performed By

Company: Georgian Bay Fire & Safety - Peterborough

Inspector: Brad Forbes

Address: 347 Pido Road

Phone: .

Address: Unit 19

City/Province/Postal Code: Peterborough, Ontario K9J 6X7

Email: bforbes@gbfire.com

System Control Unit

System Type	System Location	Protected Area	Devices
Fire Pump	Sprinkler room	Fire pump	1
Fire Pump	Sprinkler room	Pump inlet	1
Wet Pipe	Sprinkler room	Head box	1
Wet Pipe	Sprinkler room	Main sprinkler	1

Inspection Summary

Category:	Total Items		Serviced		Passed		Failed/Other	
	Qty	%	Qty	%	Qty	%	Qty	%
Pump	1	25.00%	1	100.00%	1	100.00%	0	0.00%
Sprinkler	1	25.00%	1	100.00%	0	0.00%	1	100.00%
Valve	2	50.00%	2	100.00%	2	100.00%	0	0.00%
Totals	4	100%	4	100.00%	3	75.00%	1	25.00%


Certification

Company: Georgian Bay Fire & Safety - Peterborough

Building: Kerry's Place

Inspector: Brad Forbes

Contact: MAIN .



Signed: Oct 22, 2025

Signed:

Discrepancy Report with Proposed Solutions

Generated by: BuildingReports.ca

Building: Kerry's Place

This report consolidates all discrepancies and provides proposed solutions to these issues. Discrepancies are listed by Category, and grouped by device type. The description of the problem is provided and where appropriate, code references are listed for your convenience. Any devices that have been corrected and passed the retest are checkmarked under the Fixed column and details regarding the individual who completed the fix are noted in the last column. Any item that was inspected that is subject to a recall or part of a manufacturer's replacement/upgrade program is included.

Device Type	Manufacturer	Model Number	Date	Qty				
Items listed for Recall or Replacement/Upgrade								
No items found during this inspection.								
Scan Number	Model	Type/Size	Discrepancy	Solution	Cost	A P P R O V E D	F I X E D	Date Corrected and Passed Retest
Wrenches								
0000001	VK 460	Sprinkler	Missing Parts NFPA25 5.4.1.6	Supply head wrench	T/M	☐	☐	

Location: Head wrench

Note: Head wrench missing from head box. Require Viking VK 460 concealed head wrench.

Total Cost (excluding taxes): T/M

Customer WO/PO #: (none)

Internal WO/PO #: (none)

Notes & Recommendations

Generated by: BuildingReports.ca

Building: Kerry's Place				
<i>The Notes & Recommendations Report details notes made by the technician during the course of the building inspection for passed devices and the inspection as a whole.</i>				
Note	Device Type	Location	Comment	ScanID
Sprinkler room Fire Pump, Fire pump				
1	Pump	Fire pump	Passed	98313900
Fire pump on at 33psi. Manual shut off. Pumps to 58. 40 residual. Rings bell on pump controller and upstairs while running.				

Inspection & Testing

Generated by: BuildingReports.ca

Building: Kerry's Place				
<i>The Inspection & Testing section lists all of the items inspected in your building. Items are grouped by Passed or Failed/Other. Items are listed by Category. Each item includes the services performed, and the time & date at which testing occurred.</i>				
Device Type	Location	Service	Time	Date
<i>Passed</i>				
Sprinkler room Fire Pump, Fire pump				
Pump	Fire pump	Annual	10:10:13 AM	10/22/2025
Sprinkler room Fire Pump, Pump inlet				
Control Valve	Pump inlet	Annual	10:10:05 AM	10/22/2025
Sprinkler room Wet Pipe, Main sprinkler				
Control Valve	Main sprinkler	Annual	10:09:37 AM	10/22/2025
<i>Failed/Other</i>				
Sprinkler room Wet Pipe, Head box				
Wrenches	Head wrench	Annual	10:05:02 AM	10/22/2025

Wet Pipe Fire Sprinkler Systems

Generated by: BuildingReports.ca

Building: Kerry's Place				Sprinkler room, Head box	
<i>This section lists out all the devices and components that have been associated with a Wet Pipe System and provides details as to type of component, pressure readings, response time, etc. If a component has an OK checkbox that is checked, then that component was tested and passed; however, if the OK checkbox is unchecked, refer to the Inspection & Testing section for test status.</i>					
Devices					
Wrenches					
Qty	Type	Manufacturer	Location	OK	ScanID
1	Sprinkler	Viking	Head wrench	☐	0000001
Building: Kerry's Place			Sprinkler room, Main sprinkler		
<i>This section lists out all the devices and components that have been associated with a Wet Pipe System and provides details as to type of component, pressure readings, response time, etc. If a component has an OK checkbox that is checked, then that component was tested and passed; however, if the OK checkbox is unchecked, refer to the Inspection & Testing section for test status.</i>					
Components					
Control Valve					
Type	Location	Manufacturer	Model #	OK	ScanID
Butterfly	Main sprinkler	Global Safety	BB-G	☒	98313898
Position	Size	Status	Description		
Open	2"	Locked	Main Control		

Fire Pump Testing

Generated by: BuildingReports.ca

Building: Kerry's Place				Sprinkler room, Fire pump		
<i>This section lists out all the devices and components that have been associated with a Fire Pump and provides details as to type of component, pressure readings, response time, etc. If a component has an OK checkbox that is checked, then that component was tested and passed; however, if the OK checkbox is unchecked, refer to the Inspection & Testing section for test status.</i>						
Pump						
Manufacturer	Model #	Location	Serial #	Install Date	OK	ScanID
Tornatech	RPA1-230/1.5/1 /60	Fire pump		10/31/2018	☒	98313900
Type	Orientation	Aligned?	Water Supply	Impeller Size	Startup	
Pump Primary	Vertical In-Line		Water Storage Tank		Automatic	
Building: Kerry's Place				Sprinkler room, Pump inlet		
<i>This section lists out all the devices and components that have been associated with a Fire Pump and provides details as to type of component, pressure readings, response time, etc. If a component has an OK checkbox that is checked, then that component was tested and passed; however, if the OK checkbox is unchecked, refer to the Inspection & Testing section for test status.</i>						
Components						
Control Valve						
Type	Location	Manufacturer	Model #	OK	ScanID	
Ball	Pump inlet			☒	98313899	
Position	Size	Status	Description			
Open	1.25"	Sealed	Isolation			

Inspection Information:

- 1.OB/Contract NO:
- 2.Building Name:
- 3.Address:
- 4.Date Completed: 10/22/25

Main Drain Flow Test:

- 1.Water Supply Source:
 - ☐ City
 - ☐ Pump
 - ☒ Tank
- 2.Drain Size: 1"
- 3.Static Pressure: (PSI) 58
- 4.Residual Pressure: (PSI) 40
- 5.Did the floor drain take the water flow?
 - ☐ Yes
 - ☐ No
 - ☒ N/A
 - ☐ See Remarks

Alarm Test

- 1.Were all the inspector's test valves opened and flowed?
 - ☒ Yes
 - ☐ No
 - ☐ N/A
 - ☐ See Remarks
- 2.Did the alarm valve(s) function properly?
 - ☐ Yes
 - ☐ No
 - ☒ N/A
 - ☐ See Remarks
- 3.Did the alarm line check valves (multi-headers) work?
 - ☐ Yes
 - ☐ No
 - ☒ N/A
 - ☐ See Remarks
- 4.Did the water motor gong function properly?
 - ☐ Yes
 - ☐ No
 - ☒ N/A
 - ☐ See Remarks
- 5.Did the 120vac bell(s) function properly?
 - ☒ Yes
 - ☐ No
 - ☐ N/A
 - ☐ See Remarks
- 6.Did all flow switches register correctly at the fire alarm/monitoring panel?
 - ☐ Yes
 - ☐ No
 - ☒ N/A
 - ☐ See Remarks
- 7.Did the alarm line switch register correctly at the fire alarm/monitoring panel?
 - ☐ Yes
 - ☐ No
 - ☒ N/A
 - ☐ See Remarks
- 8.Were flow alarms received and properly identified by the monitoring station?
 - ☐ Yes
 - ☐ No
 - ☒ N/A
 - ☐ See Remarks
- 9.How many flow switches were tested? NA

Supplementary Information:

- 1.Is the entrance to the sprinkler room and the area surrounding the main riser(s) adequately cleared?
 - ☒ Yes
 - ☐ No
 - ☐ N/A
 - ☐ See Remarks
- 2.Is the sprinkler room and all areas with sprinkler piping adequately heated?

- ☒ Yes
- ☐ No
- ☐ N/A
- ☐ See Remarks

3. Were the pump valves left in the appropriate positions?

- ☒ Yes
- ☐ No
- ☐ N/A
- ☐ See Remarks

4. Were the alarm line shutoff valves left open?

- ☐ Yes
- ☐ No
- ☒ N/A
- ☐ See Remarks

5. Were all the main control valves left open?

- ☒ Yes
- ☐ No
- ☐ N/A
- ☐ See Remarks

6. Was the fire alarm/monitoring panel left clear of all flow alarms and supervisory conditions?

- ☐ Yes
- ☐ No
- ☒ N/A
- ☐ See Remarks

7. Does the backflow preventer require annual testing?

- ☐ Yes
- ☐ No
- ☒ N/A
- ☐ See Remarks

8. Does the excess pressure pump function properly?

- ☐ Yes
- ☐ No
- ☒ N/A

9. Manual or Automatic?

- ☒ Manual
- ☐ Automatic

10. PSI the system pressure was left at: 59

Supervisory Tests

1. Are all the main control valves indicating type?

- ☒ Yes
- ☐ No
- ☐ N/A
- ☐ See Remarks

2. Are all the main control valves in good working order?

- ☒ Yes
- ☐ No
- ☐ N/A
- ☐ See Remarks

3. Were all main control valves sealed or supervised?

- ☒ Yes
- ☐ No
- ☐ N/A
- ☐ See Remarks

4. Were valve supervision tests satisfactory?

- ☐ Yes
- ☐ No
- ☒ N/A
- ☐ See Remarks

5. Were the low pressure supervision tests satisfactory?

- ☐ Yes
- ☐ No
- ☒ N/A
- ☐ See Remarks

6. Do all the supervisory functions register correctly at the fire alarm/monitoring panel?

- ☐ Yes
- ☐ No
- ☒ N/A

☐ See Remarks

7. Were supervisory functions received and properly identified by the monitoring station?

☐ Yes

☐ No

☒ N/A

☐ See Remarks

Sprinkler and Piping

1. Do the sprinkler heads/concealed head plates appear to be free of paint, corrosion, physical damage or obstructions?

☒ Yes

☐ No

☐ N/A

☐ See Remarks

2. Is there a minimum clearance of 18" maintained below the sprinkler head?

☒ Yes

☐ No

☐ N/A

☐ See Remarks

3. Are the sprinkler heads less than 50 years old?

☒ Yes

☐ No

☐ N/A

☐ See Remarks

4. Are the sprinkler temperature ratings adequate in areas of high ambient heat?

☒ Yes

☐ No

☐ N/A

☐ See Remarks

5. Does the sprinkler piping and pipe hangers appear to be secure and in good condition?

☒ Yes

☐ No

☐ N/A

☐ See Remarks

6. Is there an adequate supply of spare sprinkler heads and a head wrench in the appropriate cabinet?

☐ Yes

☒ No

☐ N/A

☐ See Remarks

7. Do the sprinkler heads appear to be properly spaced?

☒ Yes

☐ No

☐ N/A

☐ See Remarks

8. Do the sprinkler heads appear to be proper types as per orientation?

☒ Yes

☐ No

☐ N/A

☐ See Remarks

FIRE DEPARTMENT CONNECTION (SIAMESE)

1. Are the connections accessible, visible and free of obstructions?

☒ Yes

☐ No

☐ N/A

☐ See Remarks

2. Are caps/plugs in place and do the couplings turn freely?

☒ Yes

☐ No

☐ N/A

☐ See Remarks

3. Is the check valve tight and the ball drip functioning?

☒ Yes

☐ No

☐ N/A

☐ See Remarks

GARBAGE CHUTE

1. Is the fusible link clean and in good condition?

☐ Yes

- ☐ No
 - ☒ N/A
 - ☐ See Remarks
2. Is the garbage chute protected with sprinkler head?
- ☐ Pass
 - ☐ No
 - ☒ N/A
 - ☐ See Remarks

Glycol Loops


Glycol Loops			
Loop Location:	Pipe Size:	Number of Heads:	Freezing Point:
.	.	.	.

ALARM VALVE/RISER INFORMATION:

ALARM VALVE/RISER INFORMATION:					
System:	Size:	Make and Model:	System Pressure:	Location:	Location of Test Valve:
Wet	2"	Pump and tank	58	Furnace rm	At riser into tank

Remarks

- 1. REMARKS: NA
- 2. Technician Signature:



Signed on 10/22/25 9:27:09 AM